

City of Cape Coral

Potable Water and/or Gravity Sewer Test AFFIDAVIT

As required by Florida Plumbing Code Sections 312.5 and 312.6

Utilities Extension Area

I, _____, certify that the potable water and/or gravity sewer has been installed and is ready for inspection. I also certify a test has been performed on the water and/or gravity sewer as required in Chapter 3, Section 312.5 and Section 312.6, and found to be in compliance with the code(s) below:

Initial all that apply

_____ 312.5 **Water supply system test.** Upon completion of a section of or the entire water supply system, the system, or portion completed, shall be tested and proved tight under a water pressure not less than the working pressure of the system; or, for piping systems other than plastic, by an air test of not less than 50 psi (344 kPa). The water utilized for tests shall be obtained from a potable source of supply. The required tests shall be performed in accordance with this section and Section 312 of this code.

_____ 312.6 **Gravity sewer test.** Gravity sewer tests shall consist of plugging the end of the building sewer at the point of connection with the public sewer, completely filling the building sewer with water from the lowest to the highest point thereof, and maintaining such pressure for 15 minutes. The building sewer shall be water tight at all points.

Permit # _____ Address _____

License Holder Name _____ City License # _____

Signature _____

(License Holder or Authorized Person)

STATE OF _____, COUNTY OF _____ Subscribed and sworn to (or affirmed) before me this _____ day of _____, 20____ who is personally known or produced _____ as identification.

Exp. Date _____ Commission Number _____

Signature of Notary Public _____

Printed name of Notary Public _____